BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Development works for providing Drinking Water facility in Byatarayanapura in Ward No 07
2	Amount of Work Portion	1270618=00
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	152/2016-17
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/WO/152/2016-17 Date: 25.11.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	22-02-2017
9	Date of receipt of application in the sub-division office	22-02-2017
10	Extension granted if any	Nil
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	Nil
12	Work carried out during the first period of extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	349 Days
15	Date of recommending time limit applied for	22-02-2017
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	1) Maintainance work.
22	Remarks of the EE with the daily rate of penalty proposed	1) Maintainance work. EOT has been Approved with penalty Rs. 16985=00

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone